

UW Madison Project Status

- WiMAX base station is currently live in a temporary location
 - Location is within the CS building premises
 - Software installation and all configuration has been completed
 - Clients have connected and are being tested with the base station
 - Core functionalities have been tested
 - More testing will continue until migration
- Final location has been selected
 - By mid February, the base station would be moved to a new location
 - Location is atop Waisman Center in UW-Madison campus
 - Plant management of UW-Madison has taken responsibility for the migration and final installation
 - They have set this project a high priority
 - Planned migration in mid to late January

